



Customer Pre-Installation Utility Checklist for Dura-Kut

s/n:

COMPANY INFORMATION	
Company name:	
Address of Machine Location:	
Installation Contact Name:	
Contact Phone:	
Contact E-Mail:	

CHECKLIST	
** All items must be completed before technician arrives. **	
<input type="checkbox"/>	12" I Beams installed & leveled per layout or floor plates if floor mount. (AKS to install I beams or floor plates when provided by AKS)
<input type="checkbox"/>	Area between & around I Beams completely clear of any equipment & clean. DO NOT INSTALL cutting table in place.
<input type="checkbox"/>	Suction unit is assembled & positioned with all utilities installed. Not needed for water table.
<input type="checkbox"/>	Ductwork should be installed to suction unit & run most of the way to the cutting table. Do Not attach to the cutting table until table is installed & leveled during machine installation. All ductwork & transitions are on site if not hooked up. Not needed for water table.
<input type="checkbox"/>	Welder & welding equipment must be available during install.
<input type="checkbox"/>	All utilities to cutting table will be run after table is installed & leveled. All materials should be onsite.
<input type="checkbox"/>	Ground rod is available onsite & ready to be installed.
<input type="checkbox"/>	Plasma power supply in position & wired for power.
<input type="checkbox"/>	Disconnect on wall for CNC control cabinet power.
<input type="checkbox"/>	Shop air supplied to area for installation.
<input type="checkbox"/>	Gases must be onsite. Minimum gases required are Oxygen, Air and Nitrogen
<input type="checkbox"/>	Network Cable or Wi-Fi installed in the area & ready to be run into the CNC cabinet.
<input type="checkbox"/>	Nesting software installed on a computer in the office & online training with the software company has been completed.

The undersigned acknowledges that all of the items outlined above will be completed in advance of the installer's arrival & will be held accountable for any costs incurred as a result of delayed preparedness.

 Customer Signature

 Date

 Printed Name of Signee

 Title of Signee