



Customer Pre-Installation Utility Checklist for Water-Kut X4-6X12

s/n:

COMPANY INFORMATION	
Company name:	
Address of Machine Location:	
Installation Contact Name:	
Contact Phone:	
Contact E-Mail:	

CHECKLIST	
** Please complete the following before technician arrives. **	
<input type="checkbox"/>	Thread leveling feet into the bottom of Machine Base when setting into position. Tech will level machine and tank. (5 feet per side)
<input type="checkbox"/>	Place the Machine Base, KMT Pump, Chiller, Closed Loop System, and Garnet Removal System according to the layout provided. (Disregard any options not applicable)
<input type="checkbox"/>	Remove the contents from the cutting tank. (Slats, boxes, etc.)
<input type="checkbox"/>	Power supplied to Machine Base, KMT Pump, Chiller, Closed Loop System, and the Garnet Removal System.
<input type="checkbox"/>	Water supply and hoses near the machine. (Customer supplies water hoses if not using a Closed Loop System and may need a booster pump if water pressure is below 60psi)
<input type="checkbox"/>	CLS Return or Drain for cutting and cooling water and cutting tank level overflow. (If Closed Loop System is not used, customer will need to provide hoses to drain)
<input type="checkbox"/>	Dry / clean air supply (minimum 85psi / capable of supplying 40cfm)
<input type="checkbox"/>	½" I.D. Air hoses are needed to supply air from the Customer Air Supply to Machine Base, Customer Air Supply to KMT Pump, and Customer Air Supply to Bulk Abrasive Supply Hopper.
<input type="checkbox"/>	Have water quality tested (If Closed loop System is not being used, may need an inline water filter if total dissolved solids are above of 200ppm)

The undersigned acknowledges that all of the items outlined above will be completed in advance of the installer's arrival & will be held accountable for any costs incurred as a result of delayed preparedness.

 Customer Signature

 Date

 Printed Name of Signee

 Title of Signee